

Phase II Bidding Timeline – Concession, Press Box, and Ticket Booth Buildings, Plaza, Scoreboard, and Track Final Coat

August 12	Approval of plan by Construction Meeting
August 27	RFP Completed and published
Sept. 9	Pre-Bid Meeting
Sept. 23	Bid Opening at SBSB
Sept. 28	Sept. School Board Meeting – Approval of Phase II and Contractor
October 7	Phase II Construction Start Date

Phase II Bidding Timeline – Turf

August 17	Rettler provides Layout options to construction committee
August 18	Construction committee chooses layout and informs Rettler
August 20	RFP published
Sept. 1	Proposals Returned
Sept. 8	SBSB School Board Award of Contract (Special Board Meeting)
Sept. 9 – 18	Develop Drawings
Sept. 18 – Oct. 9	Manufacture Turf
October 12 – 30	Install Turf

The construction committee was informed that installing the turf in the fall may save ten to forty thousand dollars over a spring installation for two reasons. First, they possibly would not have to built a bridge over the track to get there which saves about ten thousand. Secondly, the turf manufacture and the installation work may be cheaper based on it being out of season for turf sale and installation. The construction committee thought it may be reasonable to adjust the construction plan to include a fall turf install if the price is considerably cheaper.